

HOLY SPIRIT CATHOLIC CHURCH

New Sanctuary Project

Form Work

The steel reinforcement bars are drilled and epoxied into the existing slab.

The concrete will be poured over a base of stone and crushed rocks.

All electrical and microphone conduit are carefully placed in specific locations of the Ambo and the Alter.



Forming the Central steps

The curved steps need to have precisely measured bender boards.



Creating the Sanctuary Floor

The form boards are holding the 30 cubic yards of concrete as it sets.

It will be 7 days of curing before they start to work with it and 28 days until it is fully cured.



The start of the Pony wall that separates the Choir area from the Sanctuary

The Choir will have its own space and there will be a new storage area for equipment.



The Ambo platform

The Ambo will be placed on the second step and will appear taller.

The microphone wires and the electrical wires will come up through one of the legs, making it much safer than taping them to the floor.



Outside Ramp to the Sacristy

Workers pumping concrete for the ramp to allow wheelchairs to enter the Sacristy.



Inside Ramp

This new ramp will allow wheelchairs to access the Sanctuary.



Minor Retablos Walls

Retablo: a frame or shelf enclosing decorated panels or revered objects above and behind an altar



Eucharistic Chapel Wall



The Holy Eucharist will be accessible from the Sanctuary, the Sacristy, and the Eucharistic Chapel with the new Tabernacle.

The Gospel Wall and Choir Area



Choir Storage Area

Storage shelving will be placed in the room for all Choir equipment.



Holy Oils Ambries Wall

Ambry: A small recess in
the wall of a church

Lights from the bottom of each
inset will light-up the three
Ambries and the Holy Oils.



The Gospel Wall

